TEMPLE UNIVERSITY

SCIENCE BUILDING (SERC)

PROJECT

CONSTRUCTION MANANGER: TURNER CONSTRUCTION

REPORT #19

JANUARY 2014

CONTRACTS AS OF 02/12/14 **CONSTRUCTION COMPLETED 40%**

No opportunity-deduct amount		+		
CONTRACTS	DOLLAR VALUE	No opport	inity-deduct amoun	•
Total Awards To Date	\$91,518,625			
Based Awards to Date	\$91,518,625	Minus	\$0.00	
GPUAC ANTICIPATED PARTICIF	PATION LEVELS	MBE 25% WBE 1	10% DsBE encouraged	
Committed Amounts				Previous Month
MBE	\$15,706,102		17.16%	17.56%
WBE	\$11,322,034		12.37%	12.87%
DsBE	<u>\$0</u>		0.00%	0.00%
TOTAL	\$27,028,136		29.53%	30.43%
Documented MBE/WBE Co	ntracts			
MBE	\$9,056,747		9.90%	7.31%
WBE	\$8,363,642		9.14%	8.53%
DsBE	<u>\$0</u>		0.00%	0.00%
TOTAL	\$17,420,389		19.03%	15.84%
UAC ANTICIPATED PARTICIPATE EMPLOYMENT (As of January)		inority 32% and Fe	male 7% Combined 39	9%
EMPLOTMENT (AS OF Sand	ary 21, 2014)			
Minority & Female Sk	killed Workers		To Date	Previous Month
Minority			28.58%	28.91%
Female			<u>1.47%</u>	<u>1.35%</u>
TOTAL M/F SKILLED			30.05%	30.26%
Minority & Female La	horers			
Minority			51.73%	52.42%
Female			0.35%	0.36%
			0.0070	0.0070
TOTAL M/F LABORE	RS		52.08%	52.78%
Skilled & Labor Mino	rity & Female			
Minority	,		31.18%	31.70%
Female			1.35%	1.23%
TOTAL			32.53%	32.93%
SITE WORKFORCE				
			To Date	To Date
Total Non-Minority			613	583
Total Minority			210	204
Total Female			8	6
TOTAL			831	793

Philadelphia Residents 37.21% of the hours worked

Total Area Residents

Phila Res. 37.35%

38

41

EMPLOYMENT (As of January 21, 2014)				
	Hours Worked	%		
Skilled Workers	164,099.08			
African American Males	36,050.25	21.97%		
Hispanic American Males	5,940.50	3.62%		
Asjan American Males	1,838.50	1.12%		
Native American Males	3,051.00	1.86%		
Females	2,420.00	<u>1.47%</u>		
TOTAL M/F SKILLED	49,300.25	30.04%		
Laborers	20,827.00			
African American Males	8,167.00	39.21%		
Hispanic American Males	1,960.50	9.41%		
Asian American Males	0.00	0.00%		
Native American Males	647.00	3.11%		
Females	72.00	0.35%		
TOTAL M/F LABORERS	10,846.50	52.08%		
Skilled & Labor Minority & Female	184,926.08			
African American Males	44,217.25	23.91%		
Hispanic American Males	7,901.00	4.27%		
Asian American Males	1,838.50	0.99%		
Native American Males	3,698.00	2.00%		
Females	2,492.00	1.35%		
TOTAL	60,146.75	32.52%		
SITE WORKFORCE	Head Count	%		
Total Workforce	831	5.5.1		
African American Males	161	19.37%		
Hispanic American Males	35	4.21%		
Asian American Males	4	0.48%		
Native American Males	10	1.20%		
Females	8	0.96%		
Non Minority Males	<u>613</u>	73.77%		
TOTAL	831	100.00%		

Philadelphia Residents 37.21% of the hours worked

Local Area Residents 4.93% of the hours worked

TEMPLE UNIVERSITY

SCIENCE BUILDING (SERC)

PROJECT

CONSTRUCTION MANANGER: TURNER CONSTRUCTION

REPORT #20

FEBRUARY 2014

CONTRACTS AS OF 02/21/14 CONSTRUCTION COMPLETED 69%

CONSTRUCTION COMPLE	TED 69%		
CONTRACTS	DOLL AD VALUE	No opportunity-deduct amoun	it
Total Awards To Date	DOLLAR VALUE		
Based Awards to Date	\$91,595,425	Min	
Based Awards to Date	\$91,595,425	Minus \$0.00	
GPUAC ANTICIPATED PARTICI	PATION LEVELS	MBE 25% WBE 10% DsBE encouraged	
Committed Amounts			Previous Month
MBE	\$16,159,193	17.64%	17.16%
WBE	\$11,282,588	12.32%	12.37%
DsBE	\$0	0.00%	0.00%
TOTAL	\$27,441,781	29.96%	29.53%
Documented MBE/WBE Co	ontracts		
MBE	\$11,343,334	12.38%	9.90%
WBE	\$8,939,585	9.76%	9.14%
DsBE	\$0	0.00%	0.00%
TOTAL	\$20,282,919	22.14%	19.04%
UAC ANTICIPATED PARTICIPA	TION LEVELS M	inority 32% and Female 7% Combined 39	9%
EMPLOYMENT (As of Febr	uary 21, 2014)		
Minority & Female S	killed Workers	To Date	Previous Month
Minority		28.75%	28.58%
Female		<u>1.72%</u>	<u>1.47%</u>
TOTAL M/F SKILLED)	30.47%	30.05%
Minority & Female L	aborers		
Minority		52.45%	51.73%
Female		0.38%	0.35%
TOTAL M/F LABORE	RS	52.84%	52.08%
, , , , , , , , , , , , , , , , , , , ,			
Skilled & Labor Mind	ority & Female	Microsoft	
Minority		31.31%	31.18%
Female		<u>1.58%</u>	<u>1.35%</u>
TOTAL		32.89%	32.53%
SITE WORKFORCE			
		To Date	To Date
Total Non-Minority		646	613
Total Minority		223	210
Total Female		<u>9</u>	<u>8</u>
TOTAL		878	831
Total Area Resident	s	43	41

Philadelphia Residents 37.06% of the hours worked

Phila Res. 37.21%

EMPLOYMENT (As of February 21, 2014)

Elin Edition (As of February 21, 20	7)	%
Skilled Workers	182,784.58	
African American Males	40,041.25	21.91%
Hispanic American Males	6,745.50	3.69%
Asian American Males	2,406.50	1.32%
Native American Males	3,355.00	1.84%
Females	3,146.00	1.72%
TOTAL M/F SKILLED	55,694.25	30.47%
Laborers	22,143.00	
African American Males	8,999.00	40.64%
Hispanic American Males	1,968.50	8.89%
Asian American Males	0.00	0.00%
Native American Males	647.00	2.92%
Females	<u>85.00</u>	0.38%
TOTAL M/F LABORERS	11,699.50	52.84%
Skilled & Labor Minority & Female	204,927.58	
African American Males	49,040.25	23.93%
Hispanic American Males	8,714.00	4.25%
Asian American Males	2,406.50	1.17%
Native American Males	4,002.00	1.95%
Females	3,231.00	1.58%
TOTAL	67,393.75	32.89%
SITE WORKFORCE	Head Count	%
Total Workforce	878	
African American Males	174	19.82%
Hispanic American Males	35	3.99%
Asian American Males	4	0.46%
Native American Males	10	1.14%
Females	9	1.03%
Non Minority Males	<u>646</u>	73.58%
TOTAL	878	100.00%

Philadelphia Residents 37.06% of the hours worked

Local Area Residents 4.80% of the hours worked

TEMPLE UNIVERSITY

SCIENCE BUILDING (SERC)

PROJECT

CONSTRUCTION MANANGER: TURNER CONSTRUCTION
REPORT #21

MARCH 2014

CONTRACTS AS OF 04/09/14 CONSTRUCTION COMPLETED 69%

Total Area Residents

CONSTRUCTION COMPLE	1ED 69%			
CONTRACTS	DOLL AD MALUE	No opp	ortunity-deduct amo	ount
Total Awards To Date	DOLLAR VALUE			
	\$91,595,425			
Based Awards to Date	\$84,191,616	Minus	\$7,403,809.00	
GPUAC ANTICIPATED PARTICI	PATION LEVELS	MBE 25% WBI	E 10% DsBE encouraged	
Committed Amounts			J	Previous Month
MBE	\$15,946,032		18.94%	17.64%
WBE	\$11,270,181		13.39%	12.32%
DsBE	\$0		0.00%	0.00%
TOTAL	\$27,216,213		32.33%	29.96%
Documented MBE/WBE Co	ntracts			
MBE	\$14,580,975		17.32%	12.38%
WBE	\$9,546,967		11.34%	9.76%
DsBE	<u>\$0</u>		0.00%	<u>0.00%</u>
TOTAL	\$24,127,942		28.66%	22.14%
UAC ANTICIPATED PARTICIPATEMPLOYMENT (As of Marc		linority 32% an	d Female 7% Combined	139%
Minority 9 Famala Cl	ellia al 187a ulculu			
Minority & Female Sk	llied workers		<u>To Date</u>	<u>To Date</u>
Minority			28.38%	28.75%
Female			<u>1.97%</u>	<u>1.72%</u>
TOTAL M/F SKILLED			30.35%	30.47%
Minority & Female La	borers			
Minority			53.33%	52.45%
Female			0.36%	0.38%
TOTAL M/F LABORE	RS		53.70%	52.84%
Skilled & Labor Minor	ritv & Female			
Minority	•		30.88%	31.31%
Female			1.81%	1.58%
			1.01/0	1.00 /6
TOTAL			32.68%	32.89%
SITE WORKFORCE				
			To Date	To Date
Total Non-Minority			697	646
Total Minority			244	223
Total Female			<u>11</u>	9
TOTAL			952	878
Total Aven Death				

Philadelphia Residents 37.37% of the hours worked

52

43

Phila Res. 37.06%

EMPLOYMENT (As of March 29, 2014)

(,	%
Skilled Workers	210,929.08	70
African American Males	45,036.25	21.35%
Hispanic American Males	8,141.00	3.86%
Asian American Males	3,020.00	1.43%
Native American Males	3,662.00	1.74%
Females	4,150.50	1.97%
TOTAL M/F SKILLED	64,009.75	30.35%
Laborers	23,449.00	
African American Males	9,875.00	42.11%
Hispanic American Males	1,984.50	8.46%
Asian American Males	0.00	0.00%
Native American Males	647.00	2.76%
Females	<u>85.00</u>	0.36%
TOTAL M/F LABORERS	12,591.50	53.70%
Skilled & Labor Minority & Female	234,378.08	
African American Males	54,911.25	23.43%
Hispanic American Males	10,125.50	4.32%
Asian American Males	3,020.00	1.29%
Native American Males	4,309.00	1.84%
Females	<u>4,235.50</u>	<u>1.81%</u>
TOTAL	76,601.25	32.68%
SITE WORKFORCE	Head Count	%
Total Workforce	952	
African American Males	193	20.27%
Hispanic American Males	37	3.89%
Asian American Males	4	0.42%
Native American Males	10	1.05%
Females	11	1.16%
Non Minority Males	<u>697</u>	<u>73.21%</u>
TOTAL	952	100.00%

Philadelphia Residents 37.37% of the hours worked

Local Area Residents 4.75% of the hours worked

URBAN AFFAIRS COALITION TEMPLE UNIVERSITY SCIENCE BUILDING (SERC) PROJECT

CONSTRUCTION MANANGER: TURNER CONSTRUCTION REPORT #22

APRIL 2014

CONTRACTS AS OF 04/29/14 **CONSTRUCTION COMPLETED 69%**

No opportunity-deduct amount

CONTRACTS	DOLLAR VALUE
Total Awards To Date	\$91,595,425

I Otal Awalus I O Date	\$\$1,0\$0,4Z0			
Based Awards to Date	\$84,191,616	Minus	\$7,403,809.00	
GPUAC ANTICIPATED PARTICIPAT	TION LEVELS	MBE 25% WRE	10% DsBE encouraged	4
Committed Amounts			. 1070 DSDL encouraged	Previous Month
MBE	\$16,182,113		19.22%	18,94%
WBE	\$11,345,364		13.48%	13.39%
DsBE	\$0			
TOTAL	\$27,527,478		<u>0.00%</u> 32.70%	<u>0.00%</u>
TOTAL	\$21,521,416		32.70%	32.33%
Documented MBE/WBE Cont	racts			
MBE	\$14,061,229		16.70%	17.32%
WBE	\$9,551,243		11.34%	11.34%
DsBE	\$0		0.00%	0.00%
TOTAL	\$23,612,472		28.05%	28.66%
UAC ANTICIPATED PARTICIPATION		Minority 32% an	d Female 7% Combined	d 39%
EMPLOYMENT (As of April 26	5, 2014)			
Minority & Female Skill	ed Workers		<u>To Date</u>	Previous Month
Minority			27.62%	28.38%
Female			<u>2.11%</u>	<u>1.97%</u>
TOTAL M/F SKILLED			29.72%	30.35%
Minority & Female Labo	orers			
Minority			53.12%	53.33%
Female			<u>0.61%</u>	0.36%
			-	
TOTAL M/F LABORERS	•		53.72%	53.70%
Skilled & Labor Minority	v & Fomalo			
Minority	y & i elliale		30.01%	00 000/
Female				30.88%
Ciliaic			<u>1.97%</u>	<u>1.81%</u>
TOTAL			31.97%	32.68%
SITE WORKFORCE				
			To Date	Previous Month
Total Non-Minority			745	697
Total Minority			252	244
Total Female			<u>12</u>	11
TOTAL			1,009	952
Total Area Residents			54	52

Philadelphia Residents 37.27% of the hours worked

Phila Res. 37.37%

EMPLOYMENT (As of April 26, 2014)

		%
Skilled Workers	236,830.08	70
African American Males	48,748.75	20.58%
Hispanic American Males	9,250.50	3.91%
Asian American Males	3,344.00	1.41%
Native American Males	4,058.00	1.71%
Females	<u>4,987.50</u>	2.11%
TOTAL M/F SKILLED	70,388.75	29.72%
Laborers	24,499.50	
African American Males	10,381.50	42.37%
Hispanic American Males	1,984.50	8.10%
Asian American Males	0.00	0.00%
Native American Males	647.00	2.64%
Females	<u>149.00</u>	0.61%
TOTAL M/F LABORERS	13,162.00	53.72%
Skilled & Labor Minority & Female	261,329.58	
African American Males	59,130.25	22.63%
Hispanic American Males	11,235.00	4.30%
Asian American Males	3,344.00	1.28%
Native American Males	4,705.00	1.80%
Females	<u>5,136.50</u>	<u>1.97%</u>
TOTAL	83,550.75	31.97%
SITE WORKFORCE	Head Count	%
Total Workforce	1009	
African American Males	198	19.62%
Hispanic American Males	39	3.87%
Asian American Males	4	0.40%
Native American Males	11	1.09%
Females	12	1.19%
Non Minority Males	<u>745</u>	<u>73.84%</u>
TOTAL	1009	100.00%

Philadelphia Residents 37.27% of the hours worked

Local Area Residents 4.74% of the hours worked

TEMPLE UNIVERSITY

SCIENCE BUILDING (SERC)

PROJECT

CONSTRUCTION MANANGER: TURNER CONSTRUCTION

REPORT #23

MAY 2014

CONTRACTS	AS OF	06/11/	114	
CONSTRUCT	ON CO	OMPLE	TED	90%

CONTRACTS AS OF 06/11/				
CONSTRUCTION COMPLE	TED 90%	Al	4	
CONTRACTS	DOLLAR VALUE	но орр	ortunity-deduct am	ount
Total Awards To Date	\$91,595,425			
Based Awards to Date	\$84,191,616	Minus	\$7,403,809.00	
	VO 1, 10 1,0 1		41,100,000.00	
GPUAC ANTICIPATED PARTICI	PATION LEVELS	MBE 25% WBE	E 10% DsBE encourage	
Committed Amounts				Previous Month
MBE	\$16,185,018		19.22%	19.22%
WBE	\$11,354,258		13.49%	13.48%
DsBE	<u>\$0</u>		<u>0.00%</u>	<u>0.00%</u>
TOTAL	\$27,539,275		32.71%	32.70%
Documented MBE/WBE Co	ontracts			
MBE	\$14,449,396		17.16%	16.70%
WBE	\$10,757,637		12.78%	11.34%
DsBE	<u>\$0</u>		0.00%	<u>0.00%</u>
TOTAL	\$25,207,032		29.94%	28.05%
UAC ANTICIPATED PARTICIPATEMENT (As of Move		Minority 32% an	d Female 7% Combine	ed 39%
EMPLOYMENT (As of May	24, 2014)			
Minority & Female Si	killed Workers		To Date	Previous Month
Minority			27.55%	27.62%
Female	•		2.23%	2.11%
TOTAL M/F SKILLED)		29,79%	29.72%
				S
Minority & Female La	aborers		50.040/	FO 400/
Minority			53.84%	53.12%
Female			<u>0.58%</u>	<u>0.61%</u>
TOTAL M/F LABORE	RS		54.42%	53.72%
Skilled & Labor Mino	ority & Female		20.049/	30.01%
Minority Female			29.91%	
remaie			<u>2.08%</u>	<u>1.97%</u>
TOTAL			32.00%	31.97%
SITE WORKFORCE				
			To Date	Previous Month
Total Non-Minority			805	745
Total Minority			264	252
Total Female			<u>12</u>	<u>12</u>
TOTAL			1,081	1,009
Total Area Residents	: B		55	54
				- -

Philadelphia Residents 37.27% of the hours worked

Phila Res. 37.27%

EMPLOYMENT (As of May 24, 2014)

EMPLOYMENT (AS OF May 24, 2014)		
, _ , ,		%
Skilled Workers	261,815.08	
African American Males	53,636.75	20.49%
Hispanic American Males	10,278.50	3.93%
Asian American Males	3,814.50	1.46%
Native American Males	4,413.00	1.69%
Females	<u>5,844.50</u>	<u>2.23%</u>
TOTAL M/F SKILLED	77,987.25	29.79%
Laborers	25,782.50	
African American Males	11,249.50	43.63%
Hispanic American Males	1,984.50	7.70%
Asian American Males	0.00	0.00%
Native American Males	647.00	2.51%
Females	<u>149.00</u>	<u>0.58%</u>
TOTAL M/F LABORERS	14,030.00	54.42%
Skilled & Labor Minority & Female	287,597.58	
African American Males	64,886.25	22.56%
Hispanic American Males	12,263.00	4.26%
Asian American Males	3,814.50	1.33%
Native American Males	5,060.00	1.76%
Females	<u>5,993.50</u>	<u>2.08%</u>
TOTAL	92,017.25	32.00%
SITE WORKFORCE	Head Count	%
Total Workforce	1081	
African American Males	210	19.43%
Hispanic American Males	39	3.61%
Asian American Males	4	0.37%
Native American Males	11	1.02%
Females	12	1.11%
Non Minority Males	<u>805</u>	<u>74.47%</u>
TOTAL	1081	100.00%

Philadelphia Residents 37.27% of the hours worked

Local Area Residents 4.74% of the hours worked

TEMPLE UNIVERSITY

SCIENCE BUILDING (SERC)

PROJECT

CONSTRUCTION MANANGER: TURNER CONSTRUCTION
REPORT #24

JUNE 2014

CONTRACTS AS OF 07/16/14 CONSTRUCTION COMPLETED 90%

CONSTRUCTION COMPLET	ED 90%			
		No opp	ortunity-deduct amo	ount
CONTRACTS	DOLLAR VALUE	• •	•	
Total Awards To Date	\$91,595,425			
Based Awards to Date	\$84,191,616	Minus	\$7 402 900 00	
bacca Awards to bate	\$64,131,010	Millius	\$7,403,809.00	
GPUAC ANTICIPATED PARTICIPA	ATION I EVEL C	MDE 250/ MDE	7 400/ D-DF	
	ATION LEVELS	MBE 25% WBE	10% DsBE encouraged	
Committed Amounts				Previous Month
MBE	\$16,738,164		19.88%	19.22%
WBE	\$11,664,953		13.86%	13.49%
DsBE	\$0		0.00%	0.00%
TOTAL	\$28,403,116		33.74%	32.71%
Documented MBE/WBE Con	tracts			
MBE	\$15,557,622		18.48%	17.16%
WBE	\$11,088,256		13.17%	12.78%
DsBE	\$0		0.00%	0.00%
TOTAL	\$26,645,878		31.65%	29.94%
			31.0376	29.94%
EMPLOYMENT (As of June 2		Minority 32% and	d Female 7% Combined	1 39%
Minority & Female Ski	lled Workers		To Date	Previous Month
Minority			26.91%	27.55%
Female			2.32%	2.23%
			2.02./0	2.23/6
TOTAL M/F SKILLED			29.24%	29.72%
Minority & Female Lab	orers			
Minority			54.14%	53.84%
Female			<u>1.18%</u>	0.58%
TOTAL M/F LABORER	S		55.32%	53.72%
Skilled & Labor Minori	ty & Female			
Minority			29.26%	29.91%
Female			2.23%	2.08%
				2.0070
TOTAL			31.49%	31.97%
SITE WORKFORCE				
			To Date	Previous Month
Total Non-Minority			841	805
Total Minority			273	264
Total Female			13	
· otar · omaic			13	<u>12</u>
TOTAL			1,127	1,009
			*	·

Philadelphia Residents 37.10% of the hours worked

Total Area Residents

Phila Res. 37.27%

55

56

EMPLOYMENT (As of June 21, 2014)

,		%
Skilled Workers	288,765.58	
African American Males	57,884.75	20.05%
Hispanic American Males	11,260.00	3.90%
Asian American Males	3,958.50	1.37%
Native American Males	4,611.00	1.60%
Females	<u>6,710.50</u>	2.32%
TOTAL M/F SKILLED	84,424.75	29.24%
Laborers	27,278.50	
African American Males	12,067.50	44.24%
Hispanic American Males	2,054.50	7.53%
Asian American Males	0.00	0.00%
Native American Males	647.00	2.37%
Females	<u>322.50</u>	<u>1.18%</u>
TOTAL M/F LABORERS	15,091.50	55.32%
Skilled & Labor Minority & Female	316,044.08	
African American Males	69,952.25	22.13%
Hispanic American Males	13,314.50	4.21%
Asian American Males	3,958.50	1.25%
Native American Males	5,258.00	1.66%
Females	<u>7,033.00</u>	2.23%
TOTAL	99,516.25	31.49%
SITE WORKFORCE	Head Count	%
Total Workforce	1,127	
African American Males	215	19.08%
Hispanic American Males	43	3.82%
Asian American Males	4	0.35%
Native American Males	11	0.98%
Females	13	1.15%
Non Minority Males	<u>841</u>	<u>74.62%</u>
TOTAL	1,127	100.00%

Philadelphia Residents 37.10% of the hours worked

Local Area Residents 4.75% of the hours worked

URBAN AFFAIRS COALITION TEMPLE UNIVERSITY SCIENCE BUILDING (SERC) PROJECT

CONSTRUCTION MANANGER: TURNER CONSTRUCTION
REPORT #25

JULY 2014

CONTRACTS AS OF 08/07/14
CONSTRUCTION COMPLETED 90%

No opportunity-deduct amount

CONTRACTS	DOLLAR VALUE	• •	•	
Total Awards To Date	\$91,595,425			
Based Awards to Date	\$84,191,616	Minus	\$7,403,809.00	

Infal Wastra to Date	#31,030,420			
Based Awards to Date	\$84,191,616	Minus	\$7,403,809.00	
GPUAC ANTICIPATED PARTICIPA	TION LEVELS N	IBE 25% WBE	10% DsBE encourage	1
Committed Amounts				Previous Month
MBE	\$17,061,275		20.26%	19.88%
WBE	\$11,815,590		14.03%	13.86%
DsBE	<u>\$0</u>		0.00%	0.00%
TOTAL	\$28,876,865		34.30%	33.74%
Documented MBE/WBE Cont	racts			
MBE	\$15,813,689		18.78%	18.48%
WBE	\$11,337,225		13.47%	13.17%
DsBE	<u>\$0</u>		0.00%	<u>0.00%</u>
TOTAL	\$ 27,150,9 <mark>14</mark>		32.25%	31.65%
UAC ANTICIPATED PARTICIPATIO		nority 32% an	d Female 7% Combine	d 39%
EMPLOYMENT (As of July 31	, 2014)			
Minority & Female Skill	ed Workers		To Date	Previous Month
Minority			25.65%	26.91%
Female			<u>2.29%</u>	<u>2.32%</u>
TOTAL M/F SKILLED			27.94%	29.24%
Minority & Female Labo	orers			
Minority			55.29%	54.14%
Female			<u>1.38%</u>	<u>1.18%</u>
1 Giller			1.0070	1.1070

Minority Female	25.65% 2.29%	26.91% 2.32%
TOTAL M/F SKILLED	27.94%	29.24%
Minority & Female Laborers Minority Female	55.29% <u>1.38%</u>	54.14% <u>1.18%</u>
TOTAL M/F LABORERS	56.66%	55.32%
Skilled & Labor Minority & Female Minority Female	28.13% <u>2.22%</u>	29.26% 2.23%
TOTAL	30.35%	31.49%
SITE WORKFORCE		

	<u>To Date</u>	Previous Month
Total Non-Minority	966	841
Total Minority	295	273
Total Female	<u>15</u>	<u>13</u>
TOTAL	1,276	1,127
Total Area Residents	59	56

Philadelphia Residents 36.72% of the hours worked

Phila Res. 37.10%

EMPLOYMENT (As of July 31, 2014)

		%
Skilled Workers	335,184.08	
African American Males	64,914.25	19.37%
Hispanic American Males	12,038.00	3.59%
Asian American Males	4,394.50	1.31%
Native American Males	4,619.00	1.38%
Females	<u>7,688.00</u>	<u>2.29%</u>
TOTAL M/F SKILLED	93,653.75	27.94%
Laborers	30,643.50	
African American Males	13,760.50	44.91%
Hispanic American Males	2,534.50	8.27%
Asian American Males	0.00	0.00%
Native American Males	647.00	2.11%
Females	<u>421.50</u>	<u>1.38%</u>
TOTAL M/F LABORERS	17,363.50	56.66%
Skilled & Labor Minority & Female	365,827.58	
African American Males	78, 6 74.75	21.51%
Hispanic American Males	14,572.50	3.98%
Asian American Males	4,394.50	1.20%
Native American Males	5,266.00	1.44%
Females	<u>8,109.50</u>	<u>2.22%</u>
TOTAL	111,017.25	30.35%
SITE WORKFORCE	Head Count	%
Total Workforce	1,276	
African American Males	233	18.26%
Hispanic American Males	47	3.68%
Asian American Males	4	0.31%
Native American Males	11	0.86%
Females	15	1.18%
Non Minority Males	<u>966</u>	<u>75.71%</u>
TOTAL	1,276	100.00%

Philadelphia Residents 36.72% of the hours worked

Local Area Residents 4.74% of the hours worked

TEMPLE UNIVERSITY

SCIENCE BUILDING (SERC)

PROJECT

CONSTRUCTION MANANGER: TURNER CONSTRUCTION

REPORT #26

AUGUST 2014

CONTRACTS AS OF 09/10/14 CONSTRUCTION COMPLETED 90%

CONSTRUCTION COMPLETI	ED 90%			
		No opp	ortunity-deduct am	ount
CONTRACTS	DOLLAR VALUE			
Total Awards To Date	\$91,595,425			
Based Awards to Date	\$84,191,616	Minus	\$7,403,809.00	
UAC ANTICIPATED PARTICIPATION	ON LEVELS	MBE 25% WBE	10% DsBE encourage	d
Committed Amounts				Previous Month
MBE	\$17,214,914		20.45%	20.26%
WBE	\$11,900,092		14.13%	14.03%
DsBE	\$0		0.00%	0.00%
TOTAL	\$29,115,006		34.58%	34.30%
Documented MBE/WBE Con	tracts			2 = .
MBE	\$16,323,669		19.39%	18.78%
WBE	\$11,691,270		13.89%	13.47%
DsBE	\$0		0.00%	0.00%
TOTAL	\$28,014,939		33.28%	32.25%
UAC ANTICIPATED PARTICIPATION EMPLOYMENT (As of Augus		Minority 32% and	d Female 7% Combine	d 39%
Minority & Female Ski	lled Workers		To Date	Previous Month
Minority			25.12%	25.65%
Female			<u>2.32%</u>	<u>2.29%</u>
TOTAL M/F SKILLED			27.44%	27.94%
			21.7770	21.0470
Minority & Female Lab	orers			
Minority			56.08%	55.29%
Female			<u>1.56%</u>	<u>1.38%</u>
TOTAL M/F LABORER	S		57.64%	56.66%
Skilled & Labor Minori	h. P Famela			
Minority	ty or remaie		27.71%	28.13%
Female			<u>2.25%</u>	2.22%
Cinale			<u> 2.2070</u>	<u>L.LL 70</u>
TOTAL			29.97%	30.35%
SITE WORKFORCE				
			To Date	Previous Month
Total Non-Minority			1038	966
Total Minority			310	295
Total Female			<u>19</u>	<u>15</u>
			<u></u>	
TOTAL			1,367	1,276
Total Area Residents			61	59

Philadelphia Residents 36.60% of the hours worked

Phila Res. 36.72%

EMPLOYMENT (As of August 21, 2014)

LIMP LOT INCIT! (As of August 21, 2014	,	%
Skilled Workers	365,509.08	70
African American Males	68,863.75	18.84%
Hispanic American Males	13,435.00	3.68%
Asian American Males	4,874.50	1.33%
Native American Males	4,645.00	1.27%
Females	<u>8,468.00</u>	2.32%
TOTAL M/F SKILLED	100,286.25	27.44%
Laborers	33,385.00	
African American Males	15,105.50	45.25%
Hispanic American Males	2,970.50	8.90%
Asian American Males	0.00	0.00%
Native American Males	647.00	1.94%
Females	<u>521.50</u>	<u>1.56%</u>
TOTAL M/F LABORERS	19,244.50	57.64%
Skilled & Labor Minority & Female	398,894.08	
African American Males	83,969.25	21.05%
Hispanic American Males	16,405.50	4.11%
Asian American Males	4,874.50	1.22%
Native American Males	5,292.00	1.33%
Females	<u>8,989.50</u>	<u>2.25%</u>
TOTAL	119,530.75	29.97%
SITE WORKFORCE	Head Count	%
Total Workforce	1,367	
African American Males	241	17.63%
Hispanic American Males	51	3.73%
Asian American Males	6	0.44%
Native American Males	12	0.88%
Females	19	1.39%
Non Minority Males	<u>1038</u>	<u>75.93%</u>
TOTAL	1,367	100.00%

Philadelphia Residents 36.60% of the hours worked

Local Area Residents 4.67% of the hours worked

TEMPLE UNIVERSITY SCIENCE BUILDING (SERC)

PROJECT

CONSTRUCTION MANANGER: TURNER CONSTRUCTION
REPORT #27

SEPTEMBER 2014

CONTRACTS AS OF 09/10/14 CONSTRUCTION COMPLETED 90%

No opportunity-deduct amount

CONTRACTS	DOLLAR VALUE
Total Awards To Date	\$91,595,425

Total Awards To Date	\$31,030,420			
Based Awards to Date	\$84,191,616	Minus	\$7,403,809.00	
UAC ANTICIPATED PARTICIPATIO	NIEVELS	MRF 25% WRF	10% DsBE encourage	ri
Committed Amounts	TT LL TLLO	IIIDE 20/8 WDE	. 10/0 D3DE elicourage	Previous Month
MBE	\$17,214,914		20.45%	20.45%
WBE	\$11,900,092		14.13%	14.13%
DsBE	\$11,500,032		0.00%	0.00%
TOTAL	\$29,115,006		34.58%	34.58%
TOTAL	\$25,115,000		34.50 /6	34.5076
Documented MBE/WBE Cont	racts			
MBE	\$16,323,669		19.39%	19.39%
WBE	\$11,691,270		13.89%	13.89%
DsBE	\$0		0.00%	0.00%
TOTAL	\$28,014,939		33.28%	33.28%
UAC ANTICIPATED PARTICIPATIO		Minority 32% an	d Female 7% Combine	d 39%
EMPLOYMENT (As of Septem	ıber 30, 2014)			
Minority & Female Skill	ed Workers		To Date	Previous Month
Minority			24.27%	25.12%
Female			<u>2.41%</u>	<u>2.32%</u>
TOTAL M/F SKILLED			26.68%	27.94%
Minority & Female Labo	orers			
Minority			55.81%	56.08%
Female			<u>2.18%</u>	<u>1.56%</u>
TOTAL M/F LABORERS	3		57.99%	56.66%
Skilled & Labor Minorit	v & Famala			
Minority	y a r cinaic		26.90%	27.71%
Female			2.39%	2.25%
) citios			2.5576	<u> 2.20 / 0</u>
TOTAL			29.29%	30.35%
SITE WORKFORCE				
			To Date	Previous Month
Total Non-Minority			1144	1038
Total Minority			339	310
Total Female			<u>21</u>	<u>19</u>
TOTAL			1,504	1,367
Total Area Residents			68	61

Philadelphia Residents 36.35% of the hours worked

Phila Res. 36.60%

EMPLOYMENT (As of September 30, 2014)

Limit LOT MILITE (AS OF September 30, 2	.017)	
		%
Skilled Workers	400,587.18	
African American Males	72,454.25	18.09%
Hispanic American Males	14,533.00	3.63%
Asian American Males	5,517.00	1.38%
Native American Males	4,701.00	1.17%
Females	<u>9,656.00</u>	<u>2.41%</u>
TOTAL M/F SKILLED	106,861.25	26.68%
Laborers	36,501.00	
African American Males	16,349.00	44.79%
Hispanic American Males	3,376.25	9.25%
Asian American Males	0.00	0.00%
Native American Males	647.00	1.77%
Females	<u>796.50</u>	<u>2.18%</u>
TOTAL M/F LABORERS	21,168.75	57.99%
Skilled & Labor Minority & Female	437,088.18	
African American Males	88,803.25	20.32%
Hispanic American Males	17,909.25	4.10%
Asian American Males	5,517.00	1.26%
Native American Males	5,348.00	1.22%
Females	<u>10,452.50</u>	2.39%
TOTAL	128,030.00	29.29%
SITE WORKFORCE	Head Count	%
Total Workforce	1,504	
African American Males	255	16.95%
Hispanic American Males	66	4.39%
Asian American Males	6	0.40%
Native American Males	12	0.80%
Females	21	1.40%
Non Minority Males	<u>1144</u>	<u>76.06%</u>
TOTAL	1,504	100.00%

Philadelphia Residents 36.35% of the hours worked

Local Area Residents 4.67% of the hours worked

CONTRACTS AS OF 11/03/14	
CONSTRUCTION COMPLETE	D 99%

No opportunity-deduct	amount
-----------------------	--------

CONSTRUCTION COM LE	125 00 /0	No opportunity-deduct amount		
CONTRACTS	DOLLAR VALUE			
Total Awards To Date	\$93,392,028			
Based Awards to Date	\$85,988,219		\$7,403,809.00	
UAC ANTICIPATED PARTICIPA	TION LEVELS	MBE 25% WBI	E 10% DsBE encourage	<u> </u>
Committed Amounts			-	Previous Month
MBE	\$17,955,896		20.88%	20.45%
MBE WBE DsBE	\$11,992,112 \$0	13.95%	14.13% <u>0.00%</u>	
				TOTAL
Documented MBE/WBE Co	ontracts			-
MBE	\$17,152,183		19.95%	19.39%
WBE	\$11,897,172		13.84%	13.89%
DsBE	\$0		<u>0.00%</u>	<u>0.00%</u>
TOTAL	\$29,049,3 5 5		33.78%	33.28%
UAC ANTICIPATED PARTICIPA		Minority 32% ar	nd Female 7% Combine	nd 39%
EMPLOYMENT (As of Octo	ober 31, 2014)			
Minority & Female S	killed Workers		To Date	Previous Month
Minority	Killod Tronkolo		23.91%	24.27%
Female			2.39%	<u>2.41%</u>
TOTAL M/F SKILLEI	D		26.31%	26.68%
Minority & Female L	.aborers			
Minority			56.15%	55.81%
Female			<u>2.42%</u>	<u>2.18%</u>
TOTAL M/F LABORI	ERS		58.57%	57.99%
Skilled & Labor Min	ority & Female			
Minority	•		26.59%	26.90%
Female			<u>2.39%</u>	<u>2.39%</u>
TOTAL			28.98%	29.29%
SITE WORKFORCE				
			To Date	Previous Month
Total Non-Minority			1185	1144
Total Minority			347	339
Total Female			<u>21</u>	<u>21</u>
TOTAL			1,553	1,504
Total Area Residen	ts		70	68

Philadelphia Residents 36.16% of the hours worked

Phila Res. 36.35%

EMPLOYMENT (As of October 31, 2014	3)	
		%
Skilled Workers	419,911.18	
African American Males	74,431.25	17.73%
Hispanic American Males	15,567.50	3.71%
Asian American Males	5,702.50	1.36%
Native American Males	4,717.00	1.12%
Females	<u>10,040.00</u>	<u>2.39%</u>
TOTAL M/F SKILLED	110,458.25	26.31%
Laborers	37,947.50	
African American Males	17,032.50	44.88%
Hispanic American Males	3,628.25	9.56%
Asian American Males	0.00	0.00%
Native American Males	647.00	1.70%
Females	<u>917.50</u>	<u>2.42%</u>
TOTAL M/F LABORERS	22,225.25	58.57%
Skilled & Labor Minority & Female	457,858.68	
African American Males	91,463.75	19.98%
Hispanic American Males	19,195.75	4.19%
Asian American Males	5,702.50	1.25%
Native American Males	5,364.00	1.17%
Females	<u>10,957.50</u>	<u>2.39%</u>
TOTAL	132,683.50	28.98%
SITE WORKFORCE	Head Count	%
Total Workforce	1,553	
African American Males	259	16.68%
Hispanic American Males	70	4.51%
Asian American Males	6	0.39%
Native American Males	12	0.77%
Females	21	1.35%
Non Minority Males	<u>1185</u>	<u>76.30%</u>
TOTAL	1,553	100.00%

Philadelphia Residents 36.16% of the hours worked

Local Area Residents 4.46% of the hours worked